

# OSCEOLA SOIL EROSION & SEDIMENTATION CONTROL PERMIT

Part 91 Soil Erosion & Sedimentation P.A. 451  
4323 220<sup>th</sup> Avenue  
Reed City, Michigan 49677  
231-832-6117 or 231-832-6118  
Fax 231-832-7345

Permit #

Date Issued

Expiration Date

Extension Fee

Permit Fee

**Please make checks payable to  
Osceola County Building Department**

## 1. APPLICANT(landowner information)

Name			
Address			
City	State	Zip Code	Phone

## 2. LOCATION

Section	Town	Range	Township	City	County
Subdivision		Lot #	Tax ID#	Street Address	

## 3. PROPOSED EARTH CHANGE (Project type Residential Commercial Industrial)

Describe Project	Size of Earth Change (acres or square feet)
Name of and distance to body of water	Date project to start
	Date project to be completed

## 4. PARTIES RESPONSIBLE FOR EARTH CHANGE

Name of individual "on site" responsible for earth change	Address
City	State
Zip	Area Code/Phone #

I (we) affirm that the above information is accurate and that I (we) will conduct the above described earth change in accordance with Part 91, Soil Erosion and Sedimentation Control, of the Natural Resource and Environmental Protection Act, 1994 PA 451, as amended, applicable local ordinances, and the documents accompanying this application.

If project is not completed as described in the one-year period, I (we) agree to purchase an extension to this project permit at the current rate.

Landowner's signature	Print name	Date
Designated agent's signature*	Print name	Date

★ Designated agent must have a written statement from landowner authorizing him/her to secure a permit in the landowner's name.

Please draw map or write directions to site from our office.  
Indicate north by completing the arrow below.



# Site Diagram for Residential Construction Sites

Site Diagram Scale: 1 inch \_\_\_\_ feet

## INFORMATION NEEDED

Please draw a scaled map of site location and location of body of water, than indicates the following:


----- indicates area disturbed by digging or vegetation removal

\_\_\_\_\_ indicates property lines

→ indicates direction of rain runoff on slope

HP+ indicates the highest point of area involved

• - - - • - - - indicates installed silt fence proposed

 indicates stockpiled soil

«««« indicates area of lawn, trees, field, etc.

**N** indicates where direction north is located

Please indicate distance to water ← "??" →

Slope information \_\_\_\_\_

Type of soil \_\_\_\_\_

Date planned for silt fence installation  
\_\_\_\_\_

Date planned for revegetation of disturbed area  
\_\_\_\_\_

Project Location \_\_\_\_\_

Builder/Contractor \_\_\_\_\_

Worksheet Completed by \_\_\_\_\_ Date \_\_\_\_\_

# A Check List for Preparing Your Soil Erosion and Stormwater Control Plan

Check (✓) appropriate boxes below, and complete the site diagram with necessary information.

## Site Characteristics

- Not Applicable  
Completed
1.  North arrow, scale, and site boundary. Indicate and name adjacent streets or roadways.
  2.   Location of existing drainageways, streams, rivers, lakes, wetlands or wells.
  3.   Location of storm sewer inlets.
  4.  Location of existing and proposed buildings and paved areas.
  5.  The disturbed area on the lot.
  6.  Approximate direction of slopes before grading operations.
  7.   Overland runoff (sheet flow) coming onto the site from adjacent areas.

## Erosion Control Practices

8.   Location of temporary soil storage piles.
9.   Location of sediment controls that will prevent eroded soil from leaving the site.
10.   Location of practices to control erosion on steep slopes (greater than 10% grade).  
*Note: Such practices include maintaining existing vegetation, placement of additional sediment fences, diversions, and re-vegetation by sodding or by seeding with use of erosion control mats.*
11.   Location of other planned practices not already noted.

## Management Strategies

Indicate management strategy by checking (✓) appropriate box.

- Not Planned  
Planned
12.   Temporary stabilization of disturbed areas.
  13.  Permanent stabilization of site by re-vegetation or other means as soon as possible (ground cover and/or lawn establishment).  
Indicate re-vegetation method:  Seed  Sod  Other \_\_\_\_\_  
Expected date of permanent re-vegetation: \_\_\_\_\_  
Re-vegetation responsibility of:  Builder  Owner/Buyer  
Is temporary seeding or mulching planned if site is not seeded by Sept. 15 or sodded by Nov. 15?  
 Yes  No
  14.   Trapping sediment during well drilling operations.  
*Note: Sediment-laden discharge water from pumping operations should be ponded behind a sediment barrier until most of the sediment settles out.*
  15.  Maintenance of erosion control practices.
    - Sediment will be removed from behind silt fences before it reaches a depth that is equal to half the barrier's height.
    - Breaks and gaps in sediment fences will be repaired immediately.
    - All sediment that moves off-site due to construction activity will be cleaned up immediately.
    - All sediment that moves off-site due to storm events will be cleaned up immediately.
    - All installed erosion control practices will be maintained until disturbed areas are permanently stabilized.Maintenance is responsibility of:  Builder  Owner/Buyer